

Project	Bio-Toilet/Digester System	Report No.	2
Client	Nsimbi Education Centre	Project Week No...	
Site	Nsimbi Education Centre	Week ending	04/09/2021
Contractor	Epsilon Uganda Ltd	Project start date	7/06/2021
Prepared By	Project's Manager	Contract completion date	

SITE DIARY

- Completion of biodigester
- Backfilling
- Foundation works for the toilet
- Construction of the toilets

MACHINES ON SITE

No	Machine type	Number	CONDITION
1	Hand tools		Good

EPSILON PERSONNEL ON SITE

No	Person	Role
1	Yiga Vicor	Chief of works/ Site Supervisor

WORK PROGRESS

NO	SCOPE OF WORK	PROGRESS %	Comments
1	Mobilization to Site	100%	
2	Setting out of works	100%	
3	Excavation works for biodigester	100%	
4	Foundation works	100%	
5	Construction of the biodigester	100%	
6	Construction of the toilets	80%	
7	Connecting toilets to the biodigester & Training	50%	
	Average work progress	90%	

SITE INSTRUCTIONS ISSUED

DATE	SECTION OF WORK	INSTRUCTIONS ISSUED	ISSUED BY	STATUS

CHALLENGES

NO	ITEM	REMARKS/SOLUTION
1.	Some works weren't accounted for in the quotation which has led to cost overruns	
2.	The lockdown currently in place inconveniences transportation of material and some personnel	
3.		

WORK TO BE COMPLETED NEXT WEEK

NO	ITEM	REMARKS
1	Finish the toilets	
2	Carry out necessary training	
3		

PAYMENT STATUS

NO	PAYMENTS	STATUS
1	30% Advance Payment	Done
3	50% Interim Payment	Done
4	20% Final Payment	On Completion

PICTURES



EXTERNAL VIEW OF THE TOILETS



INTERNAL VIEW OF THE TOILETS



BIODIGESTER CONNECTION

